

# VILLAGE OF WATERVILLE WASTEWATER TREATMENT FACILITY



122 BARTON AVE.

WATERVILLE, NEW YORK 13480

PHONE 315-841-4445 FAX 315-841-8007

[watstp@Frontiernet.net](mailto:watstp@Frontiernet.net) or [watstp1@villageofwaterville.org](mailto:watstp1@villageofwaterville.org)

CHIEF OPERATOR – LOUIS LANGONE

ASSISTANT OPERATOR – MIKE KELLY

## MONTHLY VILLAGE BOARD REPORT

FEBRUARY 2019

---

### REPORTING PERIOD

AVERAGE FLOW: 0.179 M.G.D.

GALLONS OF WASTEWATER PROCESSED: 5.01 million gal.

TOTAL LABOR EXPENDED: 315 man-hours

BIOSOLIDS/COMPOST REMOVED FROM PLANT: 0

NEW YORK STATE POLLUTANT ELIMINATION SYSTEM  
(SPDES) DISCHARGE PERMIT LIMITS AND LEVEL:

ALL SPEDES AND DISCHARGE LIMITS WERE ACHIEVED

TOTAL PRECIPITATION: TOTAL 27.3" 26" SNOW & 1.3" RAIN

## **REMARKS OR COMMENTS**

- Replaced blower #3 VFD, programed by AquaLogic
- Began video camera process of our distribution system which is 43,000 LF of sewer main
- Completed and submitted annual compost report
- Belt pressed 25,000 gallons of biosolids into a compost pile
- Wastewater facility upcoming project status:
- LaMotts last project schedule we received (timeline)
  - o Fine tune preliminary scope Aug. 15, 2018 (not completed yet)
  - o Make primary equipment selection Nov. 15, 2018 (not done yet)
  - o Develop final design & prepare drawing & specs. For regulatory review Mar. 15, 2019 (not done yet)

## **2018 YEAR END TOTALS:**

Average Flow for 2018 was 0.16 0 m.g.d.

Processed 59.6 million gallons of wastewater

Total Precipitation 200.6", 154.8" snow & 45.8" rain

## COMPOST 2018

We had 143 compost pickups from the facility

Gave away 172 cu. yds of finished compost

Processed 279,500 gallons of liquid biosolids/sludge  
From the digester into 34,975 lbs. of belt press  
biosolids which was made into a class 1 compost

By making and giving away compost the Village  
saved approx. \$11,534.00 vs. taking the sludge to the  
landfill at Ava (tipping fee & hauling)